

Gurgaon Palwal Transmission Limited

I. AC Transmission Line Outage Details for the month of January 2024

Schedule I

Element Name	Outage		Restoration		Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee	Others	System constraint/ Natural calamity/ Militancy	Deemed Available				
			Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min				
400kV Kadarpur(GPTL) - Sohna Road(GPTL) Ckt-1	03-01-2024 12:00	03-01-2024 21:46	9:46:00	0:00:00	0:00:00	0:00:00	0:00:00	For AMP works.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	01-01-2024 10:17	04-01-2024 23:45	0:00:00	0:00:00	0:00:00	85:28:00		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	01-01-2024 10:26	01-01-2024 15:16	00:00	00:00	00:00	4:50		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	01-01-2024 10:44	01-01-2024 15:14	00:00	00:00	00:00	4:30		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	02-01-2024 10:31	02-01-2024 15:15	00:00	00:00	00:00	4:44		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	03-01-2024 10:28	03-01-2024 17:48	00:00	00:00	00:00	7:20		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	03-01-2024 10:34	03-01-2024 17:46	00:00	00:00	00:00	7:12		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	04-01-2024 09:22	04-01-2024 16:36	00:00	0:00	00:00	07:14		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	04-01-2024 09:31	04-01-2024 16:30	00:00	0:00	00:00	06:59		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	05-01-2024 11:15	05-01-2024 17:07	00:00	0:00	00:00	05:52		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	05-01-2024 11:16	05-01-2024 17:25	00:00	0:00	00:00	06:09		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	05-01-2024 11:26	05-01-2024 21:19	00:00	0:00	00:00	09:53		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	06-01-2024 09:51	06-01-2024 22:43	00:00	0:00	00:00	12:52		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	06-01-2024 09:56	06-01-2024 16:34	00:00	0:00	00:00	06:38		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	06-01-2024 10:04	06-01-2024 16:25	00:00	0:00	00:00	06:21		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	07-01-2024 09:52	07-01-2024 15:45	00:00	0:00	00:00	05:53		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	07-01-2024 09:53	07-01-2024 15:39	00:00	0:00	00:00	05:46		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	07-01-2024 09:54	07-01-2024 15:41	00:00	0:00	00:00	05:47		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	08-01-2024 09:00	08-01-2024 17:04	00:00	0:00	00:00	08:04		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	08-01-2024 09:05	08-01-2024 16:47	00:00	0:00	00:00	07:42		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	08-01-2024 09:12	08-01-2024 17:17	00:00	0:00	00:00	08:05		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	09-01-2024 09:30	09-01-2024 16:56	00:00	0:00	00:00	07:26		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	09-01-2024 09:33	11-01-2024 23:57	00:00	0:00	00:00	62:24		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	09-01-2024 09:37	09-01-2024 16:42	00:00	0:00	00:00	07:05		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	10-01-2024 09:23	10-01-2024 15:52	00:00	0:00	00:00	06:29		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	10-01-2024 09:30	10-01-2024 16:09	00:00	0:00	00:00	06:39		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	11-01-2024 09:30	11-01-2024 16:55	00:00	0:00	00:00	07:25		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	11-01-2024 09:51	11-01-2024 16:52	00:00	0:00	00:00	07:01		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	12-01-2024 09:12	12-01-2024 17:20	00:00	0:00	00:00	08:08		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	12-01-2024 09:17	12-01-2024 17:13	00:00	0:00	00:00	07:56		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	12-01-2024 09:28	12-01-2024 17:13	00:00	0:00	00:00	07:45		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	13-01-2024 09:37	13-01-2024 16:36	00:00	0:00	00:00	06:59		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	13-01-2024 09:41	13-01-2024 17:13	00:00	0:00	00:00	07:32		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	13-01-2024 10:06	13-01-2024 16:33	00:00	0:00	00:00	06:27		Bus reactor taken out as per NRLDC instructions due to voltage regulation.		

Gurgaon Palwal Transmission Limited

I. AC Transmission Line Outage Details for the month of January 2024

Schedule I

Element Name	Outage		Restoration		Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee	Others	System constraint/ Natural calamity/ Militancy	Deemed Available				
								Hrs:Min		
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	14-01-2024 09:51	14-01-2024 15:53	00:00	0:00	00:00	06:02	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	14-01-2024 09:52	14-01-2024 15:59	00:00	0:00	00:00	06:07	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	14-01-2024 09:55	14-01-2024 15:56	00:00	0:00	00:00	06:01	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	15-01-2024 09:32	15-01-2024 21:08	00:00	0:00	00:00	11:36	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	15-01-2024 09:36	15-01-2024 16:21	00:00	0:00	00:00	06:45	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	15-01-2024 10:21	15-01-2024 15:47	00:00	0:00	00:00	05:26	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	16-01-2024 09:51	19-01-2024 22:34	00:00	0:00	00:00	84:43	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	16-01-2024 09:55	16-01-2024 15:34	00:00	0:00	00:00	05:39	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	17-01-2024 09:57	17-01-2024 15:16	00:00	0:00	00:00	05:19	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	17-01-2024 10:00	17-01-2024 15:09	00:00	0:00	00:00	05:09	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	18-01-2024 08:48	18-01-2024 16:46	00:00	0:00	00:00	07:58	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	18-01-2024 08:59	18-01-2024 16:48	00:00	0:00	00:00	07:49	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	19-01-2024 09:07	19-01-2024 16:34	00:00	0:00	00:00	07:27	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	19-01-2024 09:11	19-01-2024 16:58	00:00	0:00	00:00	07:47	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	20-01-2024 09:21	20-01-2024 17:09	00:00	0:00	00:00	07:48	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	20-01-2024 09:23	20-01-2024 17:06	00:00	0:00	00:00	07:43	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	20-01-2024 09:26	20-01-2024 17:00	00:00	0:00	00:00	07:34	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	21-01-2024 10:35	21-01-2024 15:21	00:00	0:00	00:00	04:46	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	22-01-2024 11:19	22-01-2024 17:10	00:00	0:00	00:00	05:51	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	22-01-2024 11:23	22-01-2024 17:19	00:00	0:00	00:00	05:56	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	22-01-2024 11:29	22-01-2024 17:24	00:00	0:00	00:00	05:55	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	23-01-2024 10:20	23-01-2024 16:39	00:00	0:00	00:00	06:19	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	23-01-2024 10:25	23-01-2024 17:05	00:00	0:00	00:00	06:40	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	23-01-2024 10:31	23-01-2024 17:10	00:00	0:00	00:00	06:39	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	24-01-2024 10:29	24-01-2024 15:46	00:00	0:00	00:00	05:17	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	24-01-2024 10:32	24-01-2024 15:59	00:00	0:00	00:00	05:27	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	24-01-2024 13:18	24-01-2024 15:54	00:00	0:00	00:00	02:36	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	25-01-2024 09:24	25-01-2024 15:16	00:00	0:00	00:00	05:52	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	25-01-2024 09:29	25-01-2024 15:05	00:00	0:00	00:00	05:36	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	25-01-2024 09:34	25-01-2024 15:08	00:00	0:00	00:00	05:34	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	26-01-2024 10:19	27-01-2024 22:25	00:00	0:00	00:00	36:06	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	26-01-2024 10:35	26-01-2024 15:11	00:00	0:00	00:00	04:36	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	26-01-2024 10:44	26-01-2024 15:13	00:00	0:00	00:00	04:29	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	27-01-2024 09:02	27-01-2024 22:07	00:00	0:00	00:00	13:05	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			

Gurgaon Palwal Transmission Limited

I. AC Transmission Line Outage Details for the month of January 2024

Schedule I

Element Name	Outage		Restoration		Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee	Others	System constraint/ Natural calamity/ Militancy	Deemed Available				
			Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min				
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	27-01-2024 09:07	27-01-2024 16:45	00:00	0:00	00:00	07:38	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	28-01-2024 09:19	28-01-2024 14:21	00:00	0:00	00:00	05:02	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	28-01-2024 09:22	28-01-2024 14:17	00:00	0:00	00:00	04:55	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	28-01-2024 09:26	28-01-2024 22:13	00:00	0:00	00:00	12:47	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	29-01-2024 08:57	29-01-2024 21:32	00:00	0:00	00:00	12:35	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	29-01-2024 09:19	29-01-2024 17:09	00:00	0:00	00:00	07:50	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	29-01-2024 10:09	29-01-2024 17:06	00:00	0:00	00:00	06:57	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	30-01-2024 09:36	30-01-2024 21:08	00:00	0:00	00:00	11:32	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	30-01-2024 09:38	30-01-2024 18:09	00:00	0:00	00:00	08:31	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	30-01-2024 10:21	30-01-2024 20:52	00:00	0:00	00:00	10:31	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD(GPTL)	31-01-2024 09:53	31-01-2024 18:01	00:00	0:00	00:00	08:08	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	31-01-2024 09:56	31-01-2024 18:13	00:00	0:00	00:00	08:17	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			
400kV 125 MVAR Bus Reactor-1 at Kadarapur(GPTL)	31-01-2024 09:59	31-01-2024 20:54	00:00	0:00	00:00	10:55	Bus reactor taken out as per NRLDC instructions due to voltage regulation.			

**Gurgaon Palwal Transmission Limited**

**II. Elements where restoration time has exceeded the standards specified in Regulation 5 (b) for the month of January 2024**

**Schedule II**

Element Name	Restoration time as specified in Regulation 5 (b) (in days)		Actual restoration time (in days)			
	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)				
400kV D/C Slichar-Misa Ckt 1	Nil	Nil	-			
400kV D/C Slichar-Misa Ckt 2	Nil	Nil	-			

**III. Details of compensation paid by the inter-State transmission licensee for the month of January 2024**

**Schedule III**

Element Name	Violation of Regulation		Violation of Regulation 5(b)		Compensation paid (in Rs)
	% Availability prescribed	Actual % Availability	Restoration time prescribed (in days)	Actual restoration time (in days)	
Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil
<b>Total</b>					Nil