Gurgaon Palwal Transmission Limited

I. AC Transmission Line Outage Details for the month of July 2023

	Outage	Restoration	Duration of Outage Attributable to					
Element Name	Date Time	Date Time	Inter-State Transmission Licensee	Others	System constraint/ Natural calamity/ Militancy	Deemed Available	Reason of Outage	% Availability
			Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	03-07-2023 10:54	04-07-2023 16:45	00:00	00:00	00:00	29:51	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD	03-07-2023 10:59	03-07-2023 17:29	00:00	00:00	00:00	6:30	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPT	03-07-2023 11:07	03-07-2023 17:22	00:00	00:00	00:00	6:15	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400kV 125 MVAR Bus Reactor-1 at SOHNA ROAD	04-07-2023 10:27	01-08-2023 00:00	00:00	00:00	00:00	661:33	Bus reactor taken out as per NRLDC instructions due to voltage regulation and continued for the month.	
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPT	04-07-2023 10:34	04-07-2023 16:42	00:00	00:00	00:00	6:08	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	100.00%
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	20-07-2023 13:04	01-08-2023 00:00	00:00	00:00	00:00	274:56	Bus reactor taken out as per NRLDC instructions due to voltage regulation and continued for the month.	
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPT	21-07-2023 14:27	28-07-2023 18:15	00:00	00:00	00:00	171:48	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	1.
400kV Neemrana (PG) -Dhanodha (HVPNL) -2	24-07-2023 20:50	25-07-2023 07:00	00:00	10:10	00:00	00:00	Line CB open manually by HVPNL after taking permission from SLDC Haryana (Without Grid code) for emergency purpose at 20:50Hrs on 24-07-2023 after heavy spark was observed at tie bay isolator (417 No. bay -B phase) at Dhanonda Substation. The said Bay no. 417 Under the ownership of HVPNL.	

Schedule I

Gurgaon Palwal Transmission Limited

II. Elements where restoration time has exceeded the standards specified in Regulation 5 (b) for the month of July 2023

Element Name	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)					
400kV D/C Slichar-Misa Ckt 1	Nil	Nil					
400kV D/C Slichar-Misa Ckt 2	Nil	Nil	-				

III. Details of compensation paid by the inter-State transmission licensee for the month of July 2023

Schedule III

Element Name	Violation of Regulation		Violation of R		
	%		Restoration time	Actual restoration	
	Availability prescribed	Actual % Availability	prescribed	time	Compensation paid (in Rs)
			(in days)	(in days)	
Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil
	Nil				

Schedule II