

Gurgaon Palwal Transmission Limited

I. AC Transmission Line Outage Details for the month of November 2023

Schedule I

Element Name	Outage	Restoration	Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee	Others	System constraint/ Natural calamity/ Militancy	Deemed Available		
			Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
400kV Prithala(GPTL) - Kadarpur(GPTL) Ckt-1	08-11-2023 09:55	08-11-2023 20:35	10:40:00	0:00:00	0:00:00	0:00:00	Planned shutdown availd by the GPTL for carrying out the annual maintenance works.	99,83%
400kV Prithala(GPTL) - Kadarpur(GPTL) Ckt-2	10-11-2023 08:59	10-11-2023 19:14	10:15:00	0:00:00	0:00:00	0:00:00	Planned shutdown availd by the GPTL for carrying out the annual maintenance works.	
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	06-11-2023 10:11	06-11-2023 20:39	00:00	00:00	00:00	10:28	Continuously in outage from previous month. Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	07-11-2023 09:56	07-11-2023 20:59	00:00	00:00	00:00	11:03	Continuously in outage from previous month. Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400kV 125 MVAR Bus Reactor-1 at Kadarpur(GPTL)	07-11-2023 10:16	07-11-2023 20:49	00:00	00:00	00:00	10:33	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	23-11-2023 11:12	23-11-2023 15:25	00:00	00:00	00:00	4:13	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400KV,125MVAR Bus Reactor-1 at Prithala(GPTL)	26-11-2023 10:25	26-11-2023 19:35	00:00	00:00	00:00	9:10	Bus reactor taken out as per NRLDC instructions due to voltage regulation.	
400KV D/C Neemrana-Dhanonda TL CKT-II	03-11-2023 02:46	03-11-2023 11:56	00:00	9:10	00:00	00:00	The line tripped off due to tripping of Tie Bay at Dhanonda Substation due to flash in R-phase 89B Tie isolator bay 417, which pertains to HVPNL.	
400KV D/C Neemrana-Dhanonda TL CKT-II	07-11-2023 14:18	07-11-2023 17:17	00:00	0:00	00:00	02:59	HVPNL had taken the emergency shutdown for attending for attending hotspot on R-phase 89B Tie isolator bay 417. Tie Bay ownership belongs to HVPNL.	

Gurgaon Palwal Transmission Limited

II. Elements where restoration time has exceeded the standards specified in Regulation 5 (b) for the month of November 2023

Schedule II

Element Name	Restoration time as specified in Regulation 5 (b) (in days)		Actual restoration time (in days)			
	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)				
400kV D/C Slichar-Misa Ckt 1	Nil	Nil	-			
400kV D/C Slichar-Misa Ckt 2	Nil	Nil	-			

III. Details of compensation paid by the inter-State transmission licensee for the month of November 2023

Schedule III

Element Name	Violation of Regulation		Violation of Regulation 5(b)		Compensation paid (in Rs)
	% Availability prescribed	Actual % Availability	Restoration time prescribed (in days)	Actual restoration time (in days)	
Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil
Total					Nil