

I. AC Transmission Line Outage Details for the month of June 2021

Schedule I

Element Name	Outage		Duration of Outage Attributable to				Reason of Outage	% Availability
	Date Time	Date Time	Inter-State Transmission Licensee	Others	System constraint/ Natural calamity/ Militancy	Deemed Available		
			Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
400/220 kV, 315 MVA-1 ICT at Amargarh substation	07-06-2021 23:02	08-06-2021 04:44	0:00:00	0:00:00	0:00:00	0:00:00	PRD operated due to moisture ingress in PRD-01 Y-phase, ICT charged against the code 993 code at 01:11Hrs on 08.06.2021 and it again tripped at 01:21 due to same phase PRD operated (PRD-01 Y phase) after rectification it was charged at 04:44Hrs.	99.22%
400/220 kV, 315 MVA ICT-1 at Amargarh substation	14-06-2021 04:36	14-06-2021 06:18	1:42:00	0:00:00	0:00:00	0:00:00	Due to B-Phase PRD operated because of moisture ingress in PRD switch.	
400/220 kV, 315 MVA ICT-1 at Amargarh substation	16-06-2021 13:22	16-06-2021 15:51	2:29:00	0:00:00	0:00:00	0:00:00	Due to Y-Phase PRD operated because of moisture ingress in PRD switch.	
400kV Sambha(PG)-Amargarh(NRSS) Ckt-1	26-06-2021 07:55	26-06-2021 19:17	11:22:00	0:00:00	0:00:00	0:00:00	NRSS taken shutdown for critical defect rectification work.	
400kV Sambha(PG)-Amargarh(NRSS) Ckt-2	27-06-2021 09:27	27-06-2021 18:16	8:49:00	0:00:00	0:00:00	0:00:00	NRSS taken shutdown for critical defect rectification work.	
400 kV, 3-Ph 63 MVAR Bus Reactor-1 at Amargarh SS.	01-06-2021 00:00	01-07-2021 00:00	0:00:00	0:00:00	0:00:00	720:00:00	Continuously in outage from Feb21. Hand trip as per RLDC instruction due to voltage regulation. Still not charged in this month.	
400 kV, 3-Ph 63 MVAR Bus Reactor-2 at Amargarh SS.	01-06-2021 00:00	01-07-2021 00:00	0:00:00	0:00:00	0:00:00	720:00:00	Continuously in outage from April21. Hand trip as per RLDC instruction due to voltage regulation. Still not charged in this month.	
400 kV Jalandhar (PG)-Samba (PG) Ckt 2	05-06-2021 09:57	05-06-2021 18:41	0:00:00	0:00:00	0:00:00	8:44:00	PGCIL Taken shutdown for AMP Works (Approved in 183rd OCC). Only line portion belongs to NRSS-XXX.	
400 kV Jalandhar (PG)-Samba (PG) Ckt 1	11-06-2021 09:56	11-06-2021 19:01	0:00:00	0:00:00	0:00:00	9:05:00	PGCIL Taken shutdown for AMP Works (Approved in 183rd OCC). Only line portion belongs to NRSS-XXX.	
400kV Uri1(NHPC)-Amargarh(NRSS)-2	19-06-2021 09:49	19-06-2021 11:13	0:00:00	1:24:00	0:00:00	0:00:00	Tripped due to B-ph to earth fault. FI is 24kms from Amargarh S/S. Only 3.46kms belong to NRSS-XXX.	
400kV Jalandhar (PG) -Samba(PG) Ckt 1	10-06-2021 18:07	10-06-2021 19:30	0:00:00	0:00:00	1:23:00	0:00:00	Line tripped on Y-Phase to B-Phase fault due to inclement weather conditions. Many nearby transmission lines were tripped during this inclement weather conditions. photograph and newspaper cutting attached as annexure. Clearance to charge the line was given at 19:30 hrs by NRSS-XXX. Line originally restored at 20:23 hrs	
400 kV Jalandhar (PG)-Samba (PG) Ckt 2	10-06-2021 18:06	10-06-2021 19:29	0:00:00	0:00:00	1:23:00	0:00:00	Line tripped on R-Phase to earth fault due to inclement weather conditions. Many nearby transmission lines were tripped during this inclement weather conditions. photograph and newspaper cutting attached as annexure. Clearance to charge the line was given at 19:29 hrs by NRSS-XXX. Line originally restored at 20:03 hrs	

Schedule II

II. Elements where restoration time has exceeded the standards specified in Regulation 5 (b) for the month of June 2021

Element Name	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)
NIL	-	-
-	-	-
-	-	-

Schedule III

III. Details of compensation paid by the inter-State transmission licensee for the month of June 2021

Element Name	Violation of Regulation 5(a)		Violation of Regulation 5(b)				Compensation paid (in Rs)
	% Availability prescribed	Actual % Availability	Restoration time prescribed (in days)		Actual restoration time (in days)		
NIL	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-
Total							